

# Cabling Status


Murrough Landon 28 June 2007

Nearly the end of a long story...

- Overview
- Analogue cables
- LVDS cables
- Glink fibres
- Remaining work



#### Overview





### Analogue Cables

- Almost all short analogue cables are now installed
- Remaining are 80 lower C side RPPP cables
  - About 2 or 3 days work, considered low priority
- About 40 connectors needed minor repairs
  - Open connector, broken glue
  - These should be retested using the Saclay tester in USA15
    - Need extension cables?
- Alain Le Coguie still has all the test results
  - He plans to write a tool to parse his files and enter the results in a database, both for LAr and our cables
    - Tricky as many test files are misnamed
- Connectivity tests still required for almost all cables!
  - Only 32 of 776 checked properly with calo pulses



## Analogue Cables: First Full PPM Rack





## LVDS Cables (1)

- All LVDS cable bundles installed, including spares
  - 1888 cables plus 100 spares in about 200 bundles
    - Many thanks to large number of helpers
- Both JEP crates and 2 of 4 CP crates connected
  - Lot of work tidying the cable bundles so the power supplies and back doors can be closed
- Three (of 8) PP crates connected (A side)
- Still to be done:
  - middle two CP crates, one A side & four C side PP crates
  - comprehensive testing (needs full PP and CP crates)



## LVDS Cables (2)

- Small fraction of LVDS cables now tested
  - Four JEMs and two CPMs fed from eight PPMs
    - 68 out of 1888 LVDS cable assemblies
  - Only basic connection tests (no check for swaps)
- One error so far
  - four cables displaced
    upwards by one row of pins
  - top of CPM slot so easiest to correct






### LVDS Cables: Before and After








### LVDS Cables: First Few Connections





# LVDS Cables: First Complete Crate





# LVDS Cables: Beautifully Tidy!





### Glink Fibres

- Need 124 fibres, under the floor, from PP crates
  - Separate lengths for C, A sides
  - Ordered, not yet delivered
- Need 200 fibres from CP and JEP crates
  - Across the front of the racks
  - Large number of separate precise lengths (to 10cm)
  - Ordered (a bit later), not yet delivered
- Requested protective wrapping from R. Mclaren
- Aim to install late July or early August



## Summary of Remaining Work

- Install last 80 RPPP cables: half a cabling week
- Connect last two CP crates: half a cabling week
- Test repaired analogue cables: half a week?
  - Connectors on TCPP cables not yet checked?
- Connect remaining five PP crates: two weeks?
  - Paul and Klaus according to their own schedule...
- Install underfloor glink fibres: one day?
- One further cabling week planned: 9 July
  - Might need one more week?

•

- Also need to install muon terminators at TCPPs
  - Except for channels used for TileCal cosmic trigger



#### Caveat

- Few of the installed cables have been tested
  - Neither analogue nor LVDS cables
- Any bad LVDS cables will be hard to reconnect
  - Very fiddly and hard to access
- Ditto any miscablings in the analogue system
  - Cables cut to "correct" length

•

Any problems could mean a lot more work!